

ಕರ್ನಾಟಕ ವಿಧಾನ ಪರಿಷತ್ತು

ಚುಕ್ಕೆ ಗುರುತಿಲ್ಲದ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ	463 (629)
ಸದಸ್ಯರ ಹೆಸರು	ಡಾ. ಕೆ.ಗೋವಿಂದರಾಜ್ (ವಿಧಾನ ಸಭೆಯಿಂದ ಚುನಾಯಿತರಾದವರು)
ಉತ್ತರಿಸುವ ದಿನಾಂಕ	21.02.2022
ಉತ್ತರಿಸುವ ಸಚಿವರು	ಉನ್ನತ ಶಿಕ್ಷಣ ಮಾಹಿತಿ ತಂತ್ರಜ್ಞಾನ, ಜೈವಿಕ ತಂತ್ರಜ್ಞಾನ, ವಿಜ್ಞಾನ ಮತ್ತು ತಂತ್ರಜ್ಞಾನ ಹಾಗೂ ಕೌಶಲ್ಯಾಭಿವೃದ್ಧಿ ಸಚಿವರು.

ಕ್ರ.ಸಂ	ಪ್ರಶ್ನೆ	ಉತ್ತರ
ಅ)	ಬೆಂಗಳೂರು ಕೇಂದ್ರ ವಿಶ್ವವಿದ್ಯಾಲಯದಲ್ಲಿ ಯಾವ ಯಾವ ಕೋರ್ಸ್‌ಗಳಿಗೆ ಅವಕಾಶ ಕಲ್ಪಿಸಲಾಗಿದೆ;	ಬೆಂಗಳೂರು ಕೇಂದ್ರ ವಿಶ್ವವಿದ್ಯಾಲಯದಲ್ಲಿ ಅವಕಾಶ ಕಲ್ಪಿಸಲಾಗಿರುವ ಕೋರ್ಸ್‌ಗಳ ವಿವರಗಳನ್ನು ಅಡಕ-1ರಲ್ಲಿ ಅನುಬಂಧಿಸಿದೆ.
ಆ)	ಬೆಂಗಳೂರು ಕೇಂದ್ರ ವಿಶ್ವವಿದ್ಯಾಲಯದ ಆವರಣದಲ್ಲಿ ಯಾವ ರೀತಿಯ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿಗಳನ್ನು ಕೈಗೊಂಡು ನಿರ್ವಹಿಸಲಾಗುತ್ತಿದೆ. ಕಾಮಗಾರಿಗಳನ್ನು ನಿರ್ವಹಿಸುತ್ತಿರುವ ಇಲಾಖೆ / ಕಾಮಗಾರಿಗಳ ವಿವರ, ಅಂದಾಜು ವೆಚ್ಚ, ಪ್ರಸ್ತುತ ಕಾಮಗಾರಿಗಳ ಪ್ರಗತಿ ಕುರಿತಾಗಿ ಪ್ರತ್ಯೇಕವಾದ ಸಂಪೂರ್ಣ ಮಾಹಿತಿಯನ್ನು ಒದಗಿಸುವುದು;	ಬೆಂಗಳೂರು ಕೇಂದ್ರ ವಿಶ್ವವಿದ್ಯಾಲಯದ ಸೆಂಟ್ರಲ್ ಕಾಲೇಜು ಹಾಗೂ ಪ್ರಸನ್ನ ಕುಮಾರ್ ಬ್ಲಾಕ್ ಆವರಣಗಳಲ್ಲಿ ಒಟ್ಟು 43.00 ಎಕರೆ ಜಮೀನಿನಲ್ಲಿ ವಿಶ್ವವಿದ್ಯಾಲಯದ ಆವರಣವನ್ನು ಸುಸಜ್ಜಿತವಾಗಿ ನಿರ್ಮಾಣ ಮಾಡಲು ಶೈಕ್ಷಣಿಕ ಘಟಕ, ಕ್ರೀಡಾ ಘಟಕ, ಈಜು ಕೊಳ, ಒಳ ಹಾಗೂ ಹೊರಾಂಗಣ ಕ್ರೀಡಾ ಸೌಲಭ್ಯಗಳು, ಸ್ಕೆವಾಕ್ ಮುಂತಾದ ಅತ್ಯಗತ್ಯ ಮೂಲಭೂತ ಸೌಲಭ್ಯಗಳನ್ನು ಒದಗಿಸುವ ಕಾಮಗಾರಿಗಳನ್ನು ಅಂದಾಜು ರೂ.155.00 ಕೋಟಿಗಳ ವೆಚ್ಚದಲ್ಲಿ ಆರೋಗ್ಯ ಮತ್ತು ಕುಟುಂಬ ಕಲ್ಯಾಣ ಇಲಾಖೆ ಇಂಜಿನಿಯರಿಂಗ್ ಘಟಕದ ಮೂಲಕ ನಿರ್ವಹಿಸಲಾಗುತ್ತಿದೆ. ಪ್ರಸ್ತುತ ಕಾಮಗಾರಿಗಳ ಪ್ರಗತಿ ಕುರಿತಾದ ಮಾಹಿತಿಯನ್ನು ಅಡಕ-2ರಲ್ಲಿ ಅನುಬಂಧಿಸಿದೆ.
ಇ)	ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿಗಳನ್ನು ವಿಶ್ವವಿದ್ಯಾಲಯದ ಸಂಪನ್ಮೂಲದಿಂದ ಭರಿಸಲು ಆದೇಶವಾಗಿರುವುದು ನಿಜವೇ; ಹಾಗಿದ್ದಲ್ಲಿ, ಈ ಆರ್ಥಿಕ ಹೊರೆಯನ್ನು ನಿಭಾಯಿಸಲು ಸರ್ಕಾರ-ವಿಶ್ವವಿದ್ಯಾಲಯ ಕೈಗೊಂಡಿರುವ ಕ್ರಮಗಳು ಏನು? (ವಿವರ ಒದಗಿಸುವುದು)	ಹೌದು. ಕಾಮಗಾರಿಯ ಆರ್ಥಿಕ ಹೊರೆಯನ್ನು ವಿಶ್ವವಿದ್ಯಾಲಯದ ಆಂತರಿಕ ಸಂಪನ್ಮೂಲದಿಂದಲೇ ಭರಿಸುವ ವರತ್ತಿಗೊಳಪಟ್ಟು ಕಾಮಗಾರಿಗೆ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ನೀಡಲಾಗಿದೆ. ಅದರಂತೆ, ವಿಶ್ವವಿದ್ಯಾಲಯವು 2021-22ನೇ ಸಾಲಿನಲ್ಲಿ ರೂ.62.00 ಕೋಟಿಗಳನ್ನು ಕಾಮಗಾರಿ ನಿರ್ವಹಣಾ ಸಂಸ್ಥೆಗೆ ಪಾವತಿಸಿರುತ್ತದೆ.


ಸಂಖ್ಯೆ: ಇಡಿ 86 ಯುಬಿವಿ 2022)

(ಡಾ. ಅಶ್ವತ್ಥ ನಾರಾಯಣ ಸಿ.ಎನ್)

ಉನ್ನತ ಶಿಕ್ಷಣ, ಐಟಿ-ಬಿಟಿ ವಿಜ್ಞಾನ ಮತ್ತು ತಂತ್ರಜ್ಞಾನ, ವಿದ್ಯುನ್ಮಾನ ಮತ್ತು ಕೌಶಲ್ಯಾಭಿವೃದ್ಧಿ, ಜೀವನೋಪಾಯ ಹಾಗೂ ಉದ್ಯಮಶೀಲತೆ ಸಚಿವರು.

ಪ್ರಸ್ತುತ ಬೆಂಗಳೂರು ನಗರ (ಕೇಂದ್ರ) ವಿಶ್ವವಿದ್ಯಾಲಯದಲ್ಲಿ ಕಾರ್ಯನಿರ್ವಹಿಸುತ್ತಿರುವ ಸ್ನಾತಕೋತ್ತರ
ಅಧ್ಯಯನ ವಿಭಾಗಗಳ/ಕೋರ್ಸುಗಳ ಪಟ್ಟಿ

Sl. No.		Name of the PG Departments functioning in Central College Campus
1	Arts Programmes	Department of Kannada
2		Department of English
3		Department of Economics
4		Department of History
5		Department of Political Science
6		Department of Sociology
7		Department of Social Work
8		Mass Communication & Journalism
9		Centre for Global Languages
10	Science Programmes	Department of Chemistry
11		Department of Bio-Chemistry
12		Department of Mathematics
13		Fashion and Apparel Design Technology
14		Department of Animal Science
15		Department of Plant Science
16		Department of Physics
17		Department of Environmental Science
18		Department of Computer Science
19	Commerce	Commerce
20	Management Programmes	Management


ಕುಲಸಚಿವರು

Name Of Work: Redevelopment of Bengaluru city university campus, Bengaluru.

Physical Progress Of Repair works

Chemistry Block:

- | | | |
|--|---|----------------|
| 1. Water proofing work is under progress | - | 75% Completed. |
| 2. Doors & Windows repairs easing Works under progress | - | 80% Completed. |
| 3. Internal walls & Ceiling Punning works under progress | - | 45% Completed. |
| 4. Electrical conduiting & wiring works under progress | - | 50% Completed. |
| 5. Water supply & Sanitary repair works under progress | - | 65% Completed. |

Library Block:

- | | | |
|---|---|----------------|
| 1. Water proofing work is under progress | - | 50% Completed. |
| 2. Scaffolding work for external walls repair & painting. | - | 90% Completed. |
| 3. Electrical conduiting & wiring works under progress | - | 35% Completed. |
| 4. Toilet repair works under progress | - | 45% Completed. |

Auditorium:

- | | | |
|---|---|----------------|
| 1. Water proofing work is under progress | - | 50% Completed. |
| 2. Replacement of AC sheets with Puff Sheet | - | Completed. |
| 3. Replacement of AHU (A/C) | - | 50% Completed. |

Mathematics Block: Water proofing work is under progress - 25% Completed.

Entrance Arch: Marking completed Excavation under progress.

Physical Progress of New works

Academic Block: Earthwork excavation & rock chiseling work under progress. - 60% Completed.

Sports Block:

1. Foundation work completed.
2. Plinth beam PCC completed & fabrication work under progress- 50% Completed.

Swimming pool: Earthwork excavation work under progress. - 10% Completed.

Total Financial Progress

Contract Value	-	13674.96 Lakhs.
Expenditure	-	2367.00 Lakhs

Percentage of Progress

Financial	-	17.31%
Physical	-	26.31%


ಕುಲಸಚಿವರು